

Roads Report. For Oct.

- Snow fence installed on mini farm & Garden Rds.
- Roads graded for winter - will require a few touch ups - Wayne will monitor and grade.
- Ditch on woolmill at 1 mile Turn around. Road edge was sliding into ditch had Wayne fill and re-ditch, put rocks in to ~~catch~~^{keep} water off the ground as it fell.
- Removed beaver dams on Ken's Rd and Hilliardton Rd. with excavator.
- Received some gravel from bridge job and spread a few loads on Ken's Rd. with broken asphalt to stabilize road bed at black muck quarry.
- EGR valve installed on plane track then discovered the connector pipe from EGR to EGR cooler was rusted out, changed that as well. Now leaking anti-freeze and oil out of old cooler. Ordered new oil cooler and "O" ring kit. Chris McCloud will change Thursday Oct 14th.
- Sand is delivered for winter sand awaiting salt. Wayne will mix and put in sand house.

- there are some roadsides to cut for winter, Wayne will cut them.
- Gutters have been replaced on front of building. Did not do back as there is no snow guard and they would not last.

will see ~~you~~ y'all
in November.

R. Martin